COMPLETION REPORT

1	Name of the work	Filling of pot holes in main & Cross roads of Bagalagunte W No 19.
2	Sanctioned Estimate No. & Date	Tender Ref/DD/55/15-16 dt 4.1.16
3	Head of Account which is chargeable	Road Infra
4	Instrument Order NO. & Date	WO/DD/WD/84/15-16 dt 24.3.2016.
5	Name Of Contractor	G N Rao
6 a	Time Stipulated for Completion of work	90 days
b	Delay in Exculpation of Work	—
7	Measurement recorded in	MB No 3403 pg No 40 to 43
8	Check Measurement of the Asst	0
9	Name of the office/official in charge of the work	AEE. T. Dasarahalli Sub Division
10	a) Asst. Eng/junior Eng	DJ - Mahantesh
	b) Asst. Exe Engineer	Sd/-

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
	1,59,879=00		1,40,121=00
13-W4	1,20,536=00	—	95,464=00

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER.
W-4

ASSIATANT EXECUTIVE ENGINEER

EXECUTIVE ENGINEER - 4
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Division, Bangalore-57